OIL INDIA LIMITED - DAILY DRILLING REPORT (DDR #34)
FIELD OPERATIONS HEADQUARTERS, DULIAJAN, ASSAM
SYNTHETIC OPERATIONAL AUDIT DOCUMENTATION (SIH26121 PROTOTYPE)

WELL IDENTIFICATION:
Well Name: Baghjan-07 | UWI: OIL-BGH-07 | Field: Baghjan
Spud Date: 05-Jan-2024 | Current Depth: 3,428 m MD (3,390 m TVD)
Target Stratigraphic Formation: Barail Coal-Shale Main Sand | Hole Size: 8-1/2 inch
Current Mud Weight: 10.3 ppg | Rig: OIL High-Pressure Deep Rig 03

CRITICAL WELL CONTROL EVENT LOG:
08:15 - Penetrated upper Barail Coal stringer at depth 3,420 m MD.
08:18 - DRILLING BREAK: Instantaneous ROP surged from 8.2 m/hr to 36.5 m/hr with zero increase in WOB.
08:22 - Mud logger reported background gas elevation jumping from 2.5% to 42.0% with strong C1-C4 chromatograph peaks.
08:25 - Flow show on trip tank: 14 bbl pit volume gain detected in 4 minutes.
08:26 - WELL SHUT-IN: Driller picked up kelly off bottom, shut down mud pumps, verified flow,
and closed Annular Preventer followed by opening hydraulic choke HCR valve.
08:35 - Pressure stabilization recorded on choke panel:
Shut-In Drill Pipe Pressure (SIDPP): 440 psi
Shut-In Casing Pressure (SICP): 680 psi
Total Pit Influx Volume: 16.5 bbl gas/condensate influx

WELL KILL EXECUTION (WAIT & WEIGHT METHOD):
- Initial Mud Weight: 10.3 ppg
- Calculated Required Kill Mud Density (KMD):
KMD = 10.3 + (440 psi / (0.052 * 3,390 m * 3.28084 ft/m)) = 11.45 ppg (Mixed to 11.5 ppg).
- Weighed up active mud pits using barium sulfate (Barite) and circulated kill mud via drillstring.
- Maintained drillpipe pressure schedule using adjusted choke opening.
- Influx circulated out safely through Poor Boy degasser without venting to atmosphere.
- SIDPP and SICP dropped to 0 psi upon kill mud arrival at surface.
- Total NPT Incurred: 22.0 Hours.

AUDIT EVIDENCE & MITIGATION DIRECTIVES:
1. When crossing into Barail Coal stringers (>3,350 m MD), conduct pre-recorded slow circulating rates (SCR) every 100 meters or after bit change.
2. Maintain reserve barite inventory of minimum 80 metric tonnes on rig site.
3. Keep choke manifold and Annular BOP tested to 5,000 psi every 14 days.